

From: [Crocker, Michelle](#)
To: [Bergamo, Zoe](#)
Cc: [Tudor, Michelle](#)
Subject: CGS Landfill Inspection Follow Up
Date: Wednesday, May 09, 2018 11:39:03 AM
Attachments: [image001.png](#)

Zoe,

All recommendations discussed in the *2018 CCR Class 2 and Class 3 Landfill Inspection for Cross Generating Station* have been addressed by the station. Recommendations from the inspection report are listed and commented on below.

Recommendations

A number of minor maintenance concerns were noted during the field inspection. These items were as follows:

Class 2 Landfill

1. Two locations on the southern slope were observed to have incomplete erosion repairs. Soil was placed over eroded areas, but the areas were not graded back to the design slope nor seeded. These areas should be repaired within 60 days of completion of this report.
 - **Top soil and seed have been placed at the eroded areas.**
2. On the south side, erosion gullies have developed at the drainage ditch. The erosion should be repaired and seeded within 60 days of completion of this report.
 - **The gullies were graded and top soil and seed have been placed at the eroded areas.**
3. Erosion was observed at the southwest corner of the landfill at the perimeter ditch. This erosion should be repaired and additional rock should be placed at this site to help prevent future erosion. This repair should be completed within 60 days of completion of this report.
 - **The areas were graded and top soil and seed have been placed at the eroded areas. Rock was also placed as needed.**
4. A stockpile of rock has been placed on the side of the northern access road and is blocking the road drainage ditch. This section of the stockpile should be removed from the ditch within 60 days of completion of this report.
 - **The stockpile of rock has been moved.**
5. Sediment buildup noted in the Class 2 Landfill perimeter drainage ditch should be cleaned out within 60 days of completion of this report to avoid ponding of water around the toe of the landfill.
 - **Sediment was removed. Seed was placed as needed.**
6. The perimeter ditch is holding water on the north end and should be regraded to allow for positive drainage. This repair should be completed within 90 days of completion of this report.
 - **The sediment was removed from the ditch to allow the runoff to drain as needed.**

Class 3 Landfill

There are no recommendations for maintenance or repairs for the Class 3 Landfill at this time.

Please let me know if you have any questions or need additional information regarding any of the items discussed in this correspondence.

Mikki Crocker, PE

 Civil Projects (OC-08), 1 Riverwood Drive, Moncks Corner, SC 29461

 843.761.8000 x 4745

 mikki.crocker@santecooper.com

