

## Cannon, Jesse

---

**From:** Crocker, Michelle  
**Sent:** Tuesday, December 06, 2016 9:22 AM  
**To:** Cannon, Jesse  
**Subject:** WGS CCR Inspection Follow-Up

Jesse,

Winyah Generating Station has now completed all recommendations stated in the 2016 CCR Impoundment Inspection Report to satisfaction.

All recommendations that were given a 90 day completion time were completed earlier this year.

At the South Ash Pond, it was recommended that the station install a new engineered toe drain system on the west end of the pond within the next year to improve seepage control, relieve pressure within the dike in this area, and address minor wet areas exterior to the pond. This drain installation was completed in November of this year.

Please let me know if you have any further questions.

**Mikki Crocker, PE**

 Civil Projects (OC-08), 1 Riverwood Drive, Moncks Corner, SC 29461

 843.761.8000 x 4745

 [mikki.crocker@santeecooper.com](mailto:mikki.crocker@santeecooper.com)

