

Fugitive Dust Control Report & Effectiveness Assessment

for compliance with

**40CFR257: Disposal of Coal Combustion Residuals
from Electric Utilities**

CCR UNITS:

(located at Cross Station)

Class 2 Landfill

Class 3 Landfill

#2 Ash Pond

Gypsum Pond

Sign William Stevick II Date 12/9/16

Print Name/Title: Will Stevick, II, Superintendent Technical Services, Cross Generating Station

I. EFFECTIVENESS ASSESSMENT

The CCR Fugitive Dust Control Plan was reviewed by evaluating all documented sources and control measures. No sources were added or removed from the Plan during this review.

For 2017, the plan should be updated to reflect closure of the Class II landfill and Gypsum Pond. Air & Water Quality will make this amendment within 1 month of this assessment.

II. FUGITIVE DUST CONTROL MEASURES

Fugitive dust control measures were put into place based on routine visual inspections of all CCR Units by plant personnel. When excess fugitive dust was observed, plant personnel took action to minimize dust by executing control measures as described in Table 1 below:

Table 1: List of CCR Units

CCR Unit	Description	Control Measures
#2 Ash Pond	Excavating, Screening, Wind Erosion, Haul Roads	Water Truck.
Gypsum Pond	Haul Roads	Water Truck
Class 2 Landfill	Haul Roads, Placement, Compaction	Ash Conditioning, Interim Cover, Water Truck, Water Tank, Vegetative Cover
Class 3 Landfill	Haul Roads, Placement, Compaction	Ash Conditioning, Interim Cover, Water Truck, Water Tank, Vegetative Cover

III. CITIZEN COMPLAINTS

There are no citizen complaints to report for 2016.

IV. CORRECTIVE ACTIONS

Standard control measures were sufficient, so no additional corrective actions were needed.