

Bergamo, Zoe

From: Tudor, Michelle
Sent: Thursday, October 18, 2018 2:23 PM
To: Bergamo, Zoe
Cc: McMakin, Ryan
Subject: RE: Cross CCR Impoundment Inspection Report

Zoe,

As you are aware, the 2018 Coal Combustion Residual impoundment inspection report completed for the Cross Generating Station Bottom Ash Pond identified two areas of minor maintenance which required addressing within ninety (90) days from the date of the report. This email details the condition of these items as of 10/18/18.

1. *The small erosion area on the western dike road should be repaired and filled with competent material within ninety (90) days of the date of this report.*

Repairs to this erosion area were completed with satisfactory results.

2. *Some erosion of the downstream slope of the Bottom Ash Pond perimeter dike was noted directly below the western pipe bridge. Although no seepage or further movement was noted at the time of inspection, this area should be repaired to prevent further damage to the downstream toe of the perimeter dike within ninety (90) days of the date of this report.*

Repairs to this area were completed with satisfactory results. Monitoring of this area should continue during weekly inspections and after large rain events to ensure that noticeable erosion does not reoccur.

All repairs have been completed on the Bottom Ash Pond as recommended in the October 2018 report. Other areas identified for regular monitoring should continue to receive focus during regular inspections by plant personnel to ensure that they remain in acceptable condition. Please let Civil Projects know if you have any questions or need additional information regarding any of the items discussed in this email.

Thank you,

Michelle