



Fugitive Dust Control Report & Effectiveness Assessment

for compliance with

**40CFR257: Disposal of Coal Combustion Residuals
From Electric Utilities**

CCR Units:

(located at Cross Station)

Class 3 Landfill

Bottom Ash Pond

Sign: _____ Date: 10-19-18

Print Name / Title: Jeff Zeigler, Superintendent Technical Services, Cross Generating Station

I. Effectiveness Assessment

The CCR Fugitive Dust Control Plan was reviewed by evaluating all documents and control measures. No sources were added or removed from the Plan during this review.

II. Fugitive Dust Control Measures

Fugitive dust control measures were put into place based on routine visual inspections of all CCR Units by plant personnel. When excess fugitive dust was observed, plant personnel took action to minimize dust by expecting control measures as described in Table 1 below:

Table 1: List of CCR Units

| CCR Unit | Description | Control Measure |
|------------------|---|--|
| Bottom Ash Pond | Excavating, Screening, Wind Erosion, Haul Roads, Temporary Stockpiles | Water Truck, Stockpile Tarps |
| Class 3 Landfill | Haul Roads, Placement, Compaction | Ash Conditioning, Interim Cover, Water Truck, Water Tank, Vegetative Cover |

III. Citizen Complaints

There are no citizen complaints to report in 2018.

IV. Corrective Actions

Standard control measures were sufficient. Therefore, no additional corrective actions were needed.