

Fugitive Dust Control Report & Effectiveness Assessment

for compliance with

40CFR257: Disposal of Coal Combustion Residuals From Electric Utilities

CCR Units:

(located at Cross Station)

Class 3 Landfill

Bottom Ash Pond

Sign:_	lat Bather	Date: 10/2/25
	1	

Print Name Title: Josh Barlow, Superintendent Technical Services, Cross Generating Station

I. Effectiveness Assessment

The CCR Fugitive Dust Control Plan was reviewed by evaluating all documents and control measures. No sources were added or removed from the Plan during this review.

II. Fugitive Dust Control Measures

Fugitive dust control measures were put into place based on routine visual inspections of all CCR Units by plant personnel. When excess fugitive dust was observed, plant personnel took action to minimize dust by expecting control measures as described in Table 1 below:

Table 1: List of CCR Units

CCR Unit	Description	Control Measure
Bottom Ash Pond	Excavating, Screening, Wind Erosion, Haul Roads, Temporary Stockpiles	Water Truck, Stockpile Tarps
Class 3 Landfill	Haul Roads, Placement, Compaction	Ash Conditioning, Interim Cover, Water Truck, Water Tank, Vegetative Cover

III. Citizen Complaints

There are no citizen complaints to report in 2025.

IV. Corrective Actions

Standard control measures were sufficient. Therefore, no additional corrective actions were needed.