

Cannon, Jesse

From: Crocker, Michelle
Sent: Thursday, April 07, 2016 5:26 PM
To: McMakin, Ryan
Cc: Cannon, Jesse; Mills, Richie; Jackson, Susan; Bunte-Bisnett, Denise
Subject: WGS - CCR Inspection Follow Up

Shea,

Jesse and I visited Winyah Generating Station yesterday, April 6th, 2016, to follow up on all 90 day recommendations that were listed in the Coal Combustion Residual Impoundment Inspection Report posted in January 2016. Below is a list of all recommendations for each pond that had a 90 day completion time.

Pond A

- Eroded depression to be filled
 - The depressed area fill was completed
- Divider dike erosion to be repaired
 - The eroded areas have been filled and re-sloped

Pond B

- Eroded area on crest to be repaired
 - The eroded area was repaired on the crest

South Pond

- Reseeding of bare soil areas
 - A lot of work has been completed on the South Pond since the inspection. Much of the downstream slopes have been re-worked and reseeded to allow these slopes to be more easily maintained in the future.
- Vegetation cut near headwalls
 - All vegetation near the toe drain headwalls have been cut down to better access the drains. In addition, a couple of the buried drains were found, marked and unclogged.
- Eroded areas on east end to be filled and re-sloped
 - All eroded areas were re-sloped and seeded.

3&4 Slurry Pond

- Reseeding of bare soil areas
 - All eroded areas were re-sloped and seeded.

All of the pond recommendations that had a 90 day completion time were addressed by the station and all work is satisfactory. Please let me know if you have any further questions.

Mikki Crocker, PE

 Civil Projects (OC-08), 1 Riverwood Drive, Moncks Corner, SC 29461
 843.761.8000 x 4745
 mikki.crocker@santeecooper.com